

INSITE

Inspection Report

Field Safety Inspection Record

KG-4E Verification Site

KG-4E FALL-01

Inspection date: August 21, 2026

Inspector: KG4E Verification Inspector

Findings documented: 1

Report generated: August 21, 2026

Executive Summary

1

FINDINGS

0

CRITICAL / HIGH

1

OPEN ACTIONS

Completed

STATUS

RISK DISTRIBUTION

Critical		0
High		0
Moderate		0
Low		0

1 finding(s) have no established risk rating.

INSPECTION RECORD

SITE / FACILITY

KG-4E Verification Site

INSPECTION

KG-4E FALL-01

INSPECTION DATE

August 21, 2026

INSPECTOR

KG4E Verification Inspector

REGULATORY CONTEXT

OSHA - Construction (29 CFR 1926)

ASSESSMENT

This inspection documented 1 finding: 1 not yet rated. No Critical, High or Moderate findings were identified. The findings below should still be tracked through closure. 1 corrective action was logged for this inspection, of which 1 remains open. 1 finding does not yet carry an established risk rating and should be rated by a qualified person before closure.

BASIS AND LIMITATIONS

Regulatory context: OSHA - Construction (29 CFR 1926) — set for this inspection. HazLenz AI output is advisory and requires qualified human review; this report reflects findings as reviewed at the time of generation.

Findings Summary

Concise reference of every finding documented in this inspection.

#	HAZARD	RISK	STATUS	ACTION STATUS
1	Fall Protection	Not rated	Finalized	Open

Detailed Findings

Finding 1 — Fall Protection

WHAT WAS OBSERVED

Unprotected edge on the scaffold platform with no guardrail and no anchored personal fall arrest.

APPLICABLE STANDARD

29 CFR 1926.451(g)(1) — General requirements — Fall protection

HazLenz standard summary: Standard matched using hazard classification, operational context, exposure pathways, and contextual risk indicators.

QUALIFIED-PERSON REVIEW

Accepted — KG-4E verification: the qualified reviewer accepted the HazLenz assessment without edit.

RECOMMENDED CORRECTIVE ACTION

Restore fall protection on the scaffold platform

Immediate: stop work at the open edge and remove the worker from the platform.

Permanent: install a compliant guardrail system on all open sides.

Verification: competent-person inspection before the next shift.

Due: 09/14/2026 · Status: Open · Priority: Urgent

Assigned To: Site Superintendent

NOTES

Corrective Action Summary

Consolidated view of all corrective actions from this inspection for management follow-up.

FINDING	ACTION	OWNER	DUE	STATUS
#1	Restore fall protection on the scaffold platform	Site Superintendent	09/14/2026	Open